BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE
INSPECTION REPORT

Sl No	Description	Details	Remarks
1	Name of the work	Providing SV Street Lights, Timer Switches and Control wire at Ward No-15	
2	Estimate Cost	2.00 Lakh	
3	Administrative Approved No and Date	JC(DZ)/AS/704/12-13 Dtd:18.02.2013	
4	Technical Sanction No.and Date	EE(Ele)/DZ/TS/43/12-13 Dtd:20.02.2013	
5	Job Code No. and P Code No.	015-13-000056 P1828	
6	Tender Direct Entrusted to KRIDL	Not Applicable	
7	If Tender, Tender Notification No. Date and Publication in daily news Paper	EE(Ele)/DZ/TN/GN/01/2013-14 Dtd:17.08.2013 Vijaya Vani and Times of India, Dtd:18.8.2013	
8	Tender Approved Details	Tender Aproval Committee Note Dtd: 22.10.2013	
9	Work Order No and Date	EE(Ele)DZ/WO/16/2013-14 Dtd:22.01.2014	
10	Stipulation time of Completion	30 Days	
11	Actual date of commencement	22.01.2014	
12	Actual Date of Completion	20.02.2014	
13	Delay if any	nil	
14	Reason for Delay	Nil	
15	Payment made till date.	Nil	
16	Status of Work	Completed	

17	Photograph verified	Enclosed	
18	Date of Inspection	19.12.2015	
19	MB No. and Page No.	1093/12-13 Page No-109279 to 109283	
20	BR No. and Date	11/14-15 Dtd:20.05.2014	
21	Section Officer		
22	Sub Division office	Sri K Nagesh , AEE (Electrical), Electrical Sub Division.	
23	Observation		
a	Work Quality	Satisfactory	
b	Comments	Work completed as per MB	

Executive Engineer (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone

DQ4
19/12/15